



Overland Bridge Replacement Project

Duval County

Project Photo



Job Status:

As of August 31, contract time elapsed is 1,118 days, or 72.18% of the total project and work progress/money paid to the contractor is 62.68% of contract amount (\$100,768,972.47 / \$160,772,217.98).

The original contract is 1,531 days with 137 days added for weather, holiday and additional work days. Completion is scheduled for late 2016.

Contact Information

Traci Missildine

Public Information Officer / Community Affairs

c 904.382.6158 | hotline 904.491.2110

info@overlandbridge95.com | www.i95overlandbridge.com

Project Status

Project Limits

- Along Interstate 95 from south of the Fuller Warren Bridge to north of Emerson Street (2.3 miles)

Construction Activities

In August, the contractor performed the below activities:

- Placing concrete level pad, setting wall panels and backfilling the wall panels at Kings Avenue and Atlantic Boulevard, westbound Atlantic Boulevard at the I-95 southbound access road
- Installing drainage along I-95 southbound widening and eastbound Atlantic Boulevard
- Placing and compacting recycled crushed concrete base material I-95 northbound north of Atlantic Boulevard and north of San Diego Road, Kings Avenue and various ramps at the future Philips Highway/Atlantic Boulevard Interchange
- Opened the new southbound ramp to Atlantic Boulevard
- Completed pile driving on left side of the San Diego Bridge and began forming foundation
- Placing concrete for columns at the Fuller Warren and FEC bridges

Project Team Members

The Overland Bridge Replacement Project is being completed in partnership with:

- FDOT District Two
- Archer Western Contractors, Inc. of Tampa (Contractor)
- RS&H, Inc. of Jacksonville (Designer)
- Eisman & Russo, Inc. and KCCS of Jacksonville (Construction Management Services)